



भारतीय विज्ञान शिक्षा एवं अनुसंधान संस्थान भोपाल

संस्थान निर्माण विभाग

भोपाल बायपास रोड, भौरी, भोपाल-462066 म. प्र.

Dated: 19.05.2017

PERFORMANCE REPORT

- 1 Name of work/project & location : Site Testing of 2500 KVA, 33/0.433 KV Transformers, ABB Make 33 KV VCB, 1250 Amps / 630 Amps 6 Panel Switch Board and 12 volts lead acid stationary battery and Battery charger installed at ESS-1, IISER, Bhauri Bhopal.
- 2 Name of Contractor : M/s RYB Electrical Services Pvt. Ltd.,
1, Dev Megh Tower,
Behind Savita Tower, Ground Floor,
Tilak Chowk, Kalyan (West) 421 301
- 3 Nature / Description of work : Testing of following equipments at ESS-1, IISER Bhauri Bhopal as detailed in the SOQ:
 1. 2 Nos. 33/0.433 KV 2500 KVA, Transformers
 2. 6 Panel , 33 KV VCB, 1250 Amps / 630 Amps Switch Board including HV testing of ABB Make
 3. Repairing & testing of 12 volts lead acid stationary battery and Battery charger
- 4 Work Order No. : IWD/SE/2016/49 dated 12.08.2016
- 5 Estimated cost : Rs. 275000.00
- 6 Tendered cost : Rs. 222000.00
- 7 Actual value of Work done : Rs. 222000.00
- 8 Date of start : 12.08.2016
- 9 Date of completion
- i. Stipulated date of completion : 26.08.2016
- ii Actual date of completion : 10.12.2016
- 10 (a) Whether case of levy of compensation for delay has been decided or not : Not applicable
- (b) If decided, amount of compensation levied for delayed completion, if any : Not applicable
- 11 Performance Report :
 - i Quality of work : Very Good
 - ii Financial soundness : Good
 - iii Technical Proficiency : Very Good
 - iv Resourcefulness : Very Good
 - v General Behaviour : Very Good

Dated: 19.05.2017

Sr. Project Engineer (E)-II

IWD, IISER Bhopal

परियोजना अभियंता (वि.)-II (Sr. Project Engineer (E)-II)

संस्थान निर्माण विभाग (Institute Works Department)

भा. वि. शि. एवं अनु. सं., भोपाल (IISER Bhopal)